Quarterly Project Status Report | **SEPT 2024**

THE CENTRAL CITY FLOOD CONTROL PROJECT

Quarterly Update



CENTRAL CITY FLOOD CONTROL PROJECT

Fort Worth is one of the country's fastest growing cities. Our population has grown from 350,000 when the levees were originally built, to over 900,000 today. Increased development results in higher flood levels during major storms.


Today's residents, homes and businesses are not adequately protected against the storms the levees were originally built to contain. Over 2,400 acres of established Fort Worth neighborhoods, with over 14,000 residents and 7,200 homes, will be protected by rerouting a section of the Trinity River (bypass channel) and creating thousands of acres of flood water storage.

We can spend millions today to protect the citizens of Fort Worth from catastrophic flooding or spend billions tomorrow in recovery.

PROJECT FUNDING SPLIT

FUNDING	ESTIMATE	RECEIVED	PERCENT COMPLETE
Local	\$102,000,000	\$102,000,000	100.00%
TIF	480,783,606	\$233,044,000	48.00%
Federal/State Matching Funds	585,826,817	\$559,046,335	95.40%
TOTAL	\$1,168,610,423	\$ 894,090,335	76.50%

PARTICIPATION SHOWN BY PERCENTAGE





PERCE	NT PAID BY PHASE	ESTIMATE	% OF PHASE PAID	COMPLETION DATE	
Phase 1 See graphs on p.3	Project design, relocation, environmental remediation of the Trinity River Corridor, demo, land acquisition and utilities	\$394 M	77%	2026	
Phase 2 See graphs on p.3	Three new traffic bridges over rerouted flood control bypass channel (dry-land construction of bridges to save cost)	\$81 M	121%	2021	Se
Phase 3 See graphs on p.3	Construction of floodwater retention (flood water storage) and recreation components along the Trinity River Corridor	\$155 M	42%	2029	or
Phase 4 See graphs on p.3	Re-routing of Trinity River for flood control by constructing a new flood control bypass channel and levee system	\$333 M	22%	2029	
Phase 5	Construction of flood gates (3), storm water pump station, and flood management dam	\$205 M	1%	2032	

TOTAL \$1.17 B

STATUS OF PHASE 1







LIS ARMY CORPS OF ENGINEERS.

US ARMY CORPS OF ENGINEERS: CENTRAL CITY FLOOD CONTROL PROJECT				
TARRANT REGIONAL WATER DISTRICT	2017 ESTIMATE	ACTUALS THROUGH 9/30/24	REMAINING	
Preliminary Designs	\$18,225,972	\$18,225,972	\$0	
Land Acquisition	\$71,525,517	\$67,836,131	\$3,689,386	
Flood Control Cash Match	\$50,900,362	\$31,647,074	\$19,253,288	
Relocation	\$58,338,214	\$55,727,791	\$2,610,423	
Demolition	\$13,931,792	\$8,271,945	\$5,659,847	
Environmental	\$40,158,259	\$38,259,149	\$1,899,110	
Program Coordination	\$27,543,367	\$25,831,586	\$1,711,781	
CITY OF FORT WORTH	2017 ESTIMATE	ACTUALS THROUGH 9/30/24	REMAINING	
Sewer & Water Relocation	\$105,341,467	\$43,590,876	\$61,750,591	
Storm Water Relocation	\$41,013,159	\$22,268,427	\$18,744,732	
Franchise Utility	\$20,556,415	\$11,132,133	\$9,424,282	
Local Street Modifications	\$3,406,427	\$3,406,427	\$0	
LOCAL SUBTOTAL	\$450,940,951	\$326,197,511	\$124,743,440	
EDI HUD	2017 ESTIMATE	ACTUALS THROUGH 6/30/24	REMAINING	
Land (Offsets Local Above)	\$4,487,035	\$4,485,535	\$1,500	
US ARMY CORPS OF ENGINEERS	2017 ESTIMATE	ACTUALS THROUGH 6/30/24	REMAINING	
Preliminary Design	\$7,372,888	\$7,372,888	\$0	
Valley Storage	\$124,231,564	\$65,228,327	\$59,003,237	
Ecosystem Restoration	\$38,551,750	\$342,115	\$38,209,635	
North Bypass Channel	\$74,290,882	\$19,147,713	\$55,143,169	
South Bypass Channel	\$104,401,759	\$15,042,353	\$89,359,406	
Flood Gates & Pump System	\$99,385,763	\$2,470,097	\$96,915,666	
Dams & Channel Expansion	\$85,528,943	\$0	\$85,528,943	
USACE Program Management/Contingency	\$48,356,327	\$1,139,538	\$47,216,789	
	TARRANT REGIONAL WATER DISTRICT Preliminary Designs Land Acquisition Flood Control Cash Match Relocation Demolition Environmental Program Coordination CITY OF FORT WORTH Sewer & Water Relocation Storm Water Relocation Franchise Utility Local Street Modifications LOCAL SUBTOTAL EDI HUD Land (Offsets Local Above) US ARMY CORPS OF ENGINEERS Preliminary Design Valley Storage Ecosystem Restoration North Bypass Channel South Bypass Channel Flood Gates & Pump System Dams & Channel Expansion	CENTRAL CITY FLOOD CONTROL PROJECT TARRANT REGIONAL WATER DISTRICT 2017 ESTIMATE Preliminary Designs \$18,225,972 Land Acquisition \$71,525,517 Flood Control Cash Match \$50,900,362 Relocation \$58,338,214 Demolition \$13,931,792 Environmental \$40,158,259 Program Coordination \$27,543,367 CITY OF FORT WORTH 2017 ESTIMATE Sewer & Water Relocation \$105,341,467 Storm Water Relocation \$41,013,159 Franchise Utility \$20,556,415 Local Street Modifications \$3,406,427 LOCAL SUBTOTAL \$450,940,951 EDI HUD 2017 ESTIMATE Land (Offsets Local Above) \$4,487,035 US ARMY CORPS OF ENGINEERS 2017 ESTIMATE Preliminary Design \$7,372,888 Valley Storage \$124,231,564 Ecosystem Restoration \$38,551,750 North Bypass Channel \$74,290,882 South Bypass Channel \$104,401,759 Flood Gates & Pump System \$99,385,763 <	CENTRAL CITY FLOOD CONTROL PROJECT ACTUALS THROUGH 9/30/24 TARRANT REGIONAL WATER DISTRICT 2017 ESTIMATE ACTUALS THROUGH 9/30/24 Preliminary Designs \$18,225,972 \$18,225,972 Land Acquisition \$71,525,517 \$67,836,131 Flood Control Cash Match \$50,900,362 \$31,647,074 Relocation \$58,338,214 \$55,727,791 Demolition \$13,931,792 \$8,271,945 Environmental \$40,158,259 \$38,259,149 Program Coordination \$27,543,367 \$25,831,586 CITY OF FORT WORTH 2017 ESTIMATE ACTUALS THROUGH 9/30/24 Sewer & Water Relocation \$105,341,467 \$43,590,876 Storm Water Relocation \$41,013,159 \$22,268,427 Franchise Utility \$20,556,415 \$11,32,133 Local Street Modifications \$3,406,427 \$3,406,427 LOCAL SUBTOTAL \$450,940,951 \$326,197,511 EDI HUD 2017 ESTIMATE ACTUALS THROUGH 6/30/24 Land (Offsets Local Above) \$4,487,035 \$44,485,535 US ARMY CORPS OF ENGINEERS 2017 ESTIM	

TOTAL USACE FLOOD CONTROL PROJECT	\$991,647,499	\$409,779,003	\$581,868,496

2017 ESTIMATE

-\$45,900,363

\$540,706,548

ACTUALS THROUGH 6/30/24

-\$31,647,074

\$83,581,492

REMAINING

-\$14,253,289

\$457,125,056

Less Local Flood Cash Match

FEDERAL / STATE SUBTOTAL

LOCAL

TEXAS DEPARTMENT OF TRANSPORTATION: BRIDGES PROJECT

	TARRANT REGIONAL WATER DISTRICT	2017 ESTIMATE	ACTUALS THROUGH 9/30/24	REMAINING
	Land Acquisition	\$28,304,561	\$28,304,561	\$0
LOCAL	CITY OF FORT WORTH	2017 ESTIMATE	ACTUALS THROUGH 9/30/24	REMAINING
	Bridge Costs Local Share	\$34,096,250	\$33,733,372	\$362,878
	City of Fort Worth Project Management	\$0	\$362,878	-\$362,878
	LOCAL SUBTOTAL	\$62,400,811	\$62,400,811	\$ 0

ш	TEXAS DEPARTMENT OF TRANSPORTATION	2017 ESTIMATE	ACTUALS THROUGH 10/31/23	REMAINING
STAT	Henderson Street Bridge	\$17,598,353	\$24,586,310	-\$6,987,957
_	White Settlement Road Bridge	\$17,792,487	\$24,580,041	-\$6,787,554
FEDERAL	North Main Street Bridge	\$11,414,779	\$14,659,868	-\$3,245,089
	Contingency - Federal	\$2,801,685	\$0	\$2,801,685
	FEDERAL / STATE SUBTOTAL	\$49,607,304	\$63,826,219	-\$14,218,915

TOTAL TXDOT BRIDGES PROJECT	\$112,008,115	\$126,227,030	-\$14,218,915
-----------------------------	---------------	---------------	---------------

LOCAL CONTINGENCY

TARRANT REGIONAL WATER DISTRICT

TRVA Programmatic Review

Bond Issuance Costs

NCTCOG Note Payable

Debt Service Costs

TOTAL CONTINGENCY

\$2017 ESTIMATE

ACTUALS THROUGH
9/30/24

REMAINING

\$466,222

\$1,379,074

\$700,000

\$6,735


LOCAL PROJECTS WITH OR WITHOUT FLOOD CONTROL PROJECT

	TARRANT REGIONAL WATER DISTRICT	2017 ESTIMATE	ACTUALS THROUGH 9/30/24	REMAINING
CAL	Bypass Local Share (hardscape & softscape)	\$21,834,670	\$6,598,334	\$15,236,336
Loc	CITY OF FORTH WORTH	2017 ESTIMATE	ACTUALS THROUGH 9/30/24	REMAINING
	Gateway Park	\$6,668,614	\$0	\$6,668,614
	CFW Program Management	\$42,615	\$14,978	\$27,637
	TOTAL LOCAL PROJECTS	\$28,545,899	\$6,613,312	\$21,932,587

CENTRAL CITY PROJECT SCHEDULE



CENTRAL CITY FLOOD CONTROL PROJECT MAP



7,200 homes will be protected from potential flooding